

## **K50% INSPECTIONS**

The following is (but not limited to) what will be observed during a K50% Inspection:

1. Above Ceiling Inspection (ceilings should be open for visual inspection)
  - 1a. All above ceiling trade work roughed in
  - 1b. Penetration caulking complete
2. Fire Sprinkler roughed in (Riser, Main, Branch Lines)
3. Verify Temporary Egress (if applicable) plans required to be on site
4. Rated Assemblies (drywall at least began)
5. Verify Temporary Egress (if applicable)
6. Verify Construction Separation (if applicable)
7. RFIs and/or change orders (if applicable)
8. Deviations from the original plans (if applicable)